



Pre-Commissioning Check List

GAHP-A & AR Air Source Heat Pumps

Please Complete, Delete or Tick to confirm as appropriate—copies of this sheet available at www.esssaircon.com/robur Site Address-

Signed Name		Position	
understand that if return visits are neces	ssary due to site,	plant or installation unreadiness, these wil	l be chargeable.
Condensate discharge pipe connected and external sensor connected (if supplied)	tested.	Yes Yes / Not supplied	
Other/General			
rimary flow rateI/h Requir	ed outlet temp	°C Serving? (tank,u/f, dhw)	
are primary pumps controlled by the S61 F		an external device S61 / I xternally, there must be a minimum 7 minut	External* e run on
Bar safety blow off valve/expansion vess			Yes
Glycol added? (not to be used with galvanised pipes)			Yes9
Vater filter fitted to inlet AFTER pump?			Yes
Anti-vib joints to inlet & outlet?			Yes
Has the water circuit been installed, filled, purged & leak tested? Is there sufficient volume within the primary circuit (approx. 200 litres per heat pump)?			Yes
Hyrdronics Has the water circuit been installed filled	nurged & leak tes	sted?	Yes
Gas safety valves installed	Yes	Earth bonding complete	Yes
ightness/Let-by & Purge Test complete	Yes	Gas Supply pressure 18-22mbar	Yes
Gas Gas Type	LPG/NG	Connected to plant with Anti-Vib fittings	Yes
DDC powered and connected (if used)	Yes / not used		
Mains supply connected	Yes / not used	Network (CAN) wiring completed	Yes
electrics			
Power Supplies			
Vhat time is the site open?		Froma.m. top.m.	
s the plant accessible, with min 600mm cl	earance to front a	and rear? Yes	
Proposed Commissioning Date (if known)_			
Contact name & telephone number/s			
ocation of Heat Pumps building e.g Roof,	rear car park etc.		
and the second s	and the second s		